

Housing Environment Improvement Programme (HEIP) update May 2019

Ward	Funding amount	Scheme number	What funding was spent on	Funding split	Actual cost	Progress
Acomb	£17,000	AC-17-15	Picnic areas within the nature conservation site at Danebury Court	100% HEIP	Approx £5,000	Groundwork complete; awaiting benches.
Bishopthorpe	£3,400	BI-18-04	34m of low level fencing to Vernon Close	100% HEIP	£3,298	Complete
Clifton	£40,800	CL-17-13	Parking bays near St Phillips Grove junction with Burdyke Avenue	80% HEIP 20% Ward	Total £30,000 HEIP £24,000 Ward £6,000	Complete

Clifton	£18,653	CL-18-16	Individual storage containers for tenants in 54-100 Rowntree Avenue (23 in total)	100% HEIP	Concrete £8,690 Storage/ containers £9,963 Total £18,653	Complete
Copmanthorpe	£1,700	CO-17-12	To create 1 extra parking space outside 14 Horseman Close	50% HEIP 50% Ward	Total £3310 HEIP £1655 Ward £1655	Complete
Dringhouses	£17,000	DW-17-20	Green metal fence bin store for Dringfield Close.	77% HEIP 23% Ward	HEIP £1,352 Ward £404 Total £1,756	Complete

Dringhouses		DW-17-21	Dringfield Close parking: Area 1 adjacent to number 21/22 to allow 2 spaces £3,900. Area 2 adjacent to tree, allowing 1 space £1,700.	77% HEIP 23% Ward	HEIP £5,636 Ward £1,684 Total £7,320	Complete
Dringhouses		DW-17-22	Bin store, front of flats Thanet Road.	82% HEIP 18% Ward	HEIP £1,525 Ward £335 Total £1,860	Complete

Dringhouses		DW-17-23	External, individual storage for flats on Chaloners Road. (16 flats on Chaloners Crescent and 8 on Chaloners Road, total of 24)	100% HEIP	Concrete £6,048 Storage containers £10,368 Total £16,416	Complete
Guildhall	£32,300	GU-17-05	To continue the fencing programme	80% HEIP 20% Ward	HEIP £20,096 Ward £5,024 Total £25,120	Complete
Guildhall		GU-17-13	Turpin Court /Leicester Way - addition of gates and push button entry system to bin area	40% HEIP 60% Ward	HEIP £2,158 Ward £237.70 Total £5,396.18	Complete

Guildhall		GU-17-14	2 secure bike storage cages for Bull Lane (4m x 2m)	100% HEIP		37 individual storage containers bases have now been ordered. Containers will take 3 months to arrive. Awaiting confirmation from leaseholders.
Guildhall		GU-18-19	Community Gym fencing	75% HEIP 25% other	HEIP £3,750 Ward £1,250 Total £5,000	Community Gym out to tender.
Fulford	£5,100	FH-18-13	1.8m wooden gate installed at side of 18 Glen Close	100% HEIP	£945	Complete
Fulford		FH-18-14	Glen Close fencing - 2 x 1.8m high wooden fences - bin store	75% HEIP 25% other	HEIP £2,715 Ward £905 Total £3,620	Complete

Fulford		FH-18-15	Fordlands Road bin store	75% HEIP 25% other	HEIP £1,396 Ward £465 Total £1,861	Complete
Fulford		FH-17-05	Bollards on Fordlands Crescent	25% HEIP 75% Ward	HEIP £675 Ward £2,025 Total £2,700	Delayed due to health and safety issues
Heworth	£56,100	HE-17-09	1 large container /garage with base; one set of trolley wheels for Bell Farm Community Association	77 % HEIP 23% other	HEIP £1,222 Ward £365 Total £1,587	Complete
Heworth		HE-17-16	Fossway Parking Bays	60% HEIP 40% Ward	HEIP £12,924 Ward £8,616 Total £21,540	Complete

Heworth		HE-17-17	44 individual storage units for Morritt Close tenants.	100% HEIP	Concrete £11,070 Storage containers £19,888 Total £30,958	Complete
Heworth		HE-18-09	Bell Farm bullring remodelling.	80% HEIP 20% other	HEIP £13,115 Ward £ 3,278 Total £16,393	Complete
Holgate	£20,400	HO-17-07	Key pads needed for gates that close off the communal area - 18, 20 & 22 Lindsey Avenue	100% HEIP	£614 per lock Total £1,842 HEIP	Complete
Holgate		HO-17-13	Investigate improving drainage of Sowerby Road green space	100% HEIP	£325	Further work not viable therefore complete

Holgate		HO-17-14	Convert 2 areas of worn grass on Sowerby Road into off road parking area. Area 1, 7.5m x 7.5m Area 2 9m x 6m	58% HEIP 42% Ward	HEIP £1,737 Ward £1,257 Total £2,994	Complete
Holgate		HO-18-23	Cecilia Place - fencing at back of communal space	100% HEIP	£5,760	Complete
Holgate		HO-18-24	Cecilia Place gate	100% HEIP	£1,421	Complete
Hull Road	£30,600	HR-17-06	Lockable bin stores at Frobisher and Drake Houses	90% HEIP 10% ward	£4,396 HEIP £488 Ward Total = £4,884	Complete

Hull Road		HR-17-07	Fencing between Welborn Close and ETTY Avenue	100% HEIP	£7,077.00	Complete
Hull Road		HR-17-08	Approx 9 parking bays on Burlington Avenue	Dependent on site of bay	£18,500	Parking bays not feasible at this location due to insufficient verge width. Dropped kerb programme to be put forward in the next programme.
Micklegate	£25,500	MK-17-05	Line marking at Thurston House car park.	75% HEIP 25% other	HEIP £63 Ward £22 Total £85	Complete
Micklegate		MK-17-17	Bin fencing at Stafford House	100% HEIP	£985	Complete

Micklegate		MK-17-19	Bin stores / fencing in 11 locations around the Nunnery Lane area - sites have been identified	73% HEIP 27% Ward	HEIP £10,542 Other funding £3,899 Total £14,441	Complete
Micklegate		MK-18-21	Oxford House bin Store	100% HEIP	£2,416	Complete
Osbaldwick	£3,400	OD-17-10	A canopy for The Glebe front main door	100% HEIP	£2,900	Complete
Rural West	£3,400	RW-18-02	Riverside Walk white lining	70% HEIP 30% Ward	HEIP £10 Ward £4 Total £14	Completed

Westfield Chapelfields 1 (£16,456)	£74,800	WE-17-35	8 metal secure storage units for properties on Bramham Road and Barkston Avenue. Priority list for the storage has been provided.	100% HEIP	Concrete £2,376 Storage containers £3,616 Total £5,992	Complete
Chapelfields 4		WE-17-38	Parking bays in front of block 49- 55 Bramham Avenue to accommodate 3-4 cars, 25 metres	100% HEIP	£9,960.00	Work started 13 May

Cornlands & Lowfields 1 (£22,440)		WE-17-25	Parking bay on Thoresby Road outside number 12 - 24, 6 spaces, 38 metres	100% HEIP	£17,000	Complete
Cornlands & Lowfields 1		WE-17-70	Parking bay for 2 to 3 cars between 12 - 20 Bachelor Hill	60% HEIP 40% Ward/other	HEIP £9,000 Ward £6,000 Total £15,000	Complete
Cornlands & Lowfields 1		WE-17-71	Parking bay at side of 41 Green Lane/Dijon Avenue	34% HEIP 66% Ward	HEIP £8,500 Ward £16,500 Total £25,000	Location not suitable due to verge width.
Foxwood 4 (£10,472)		WE-16-28	Create 2 extra parking spaces on grass verge at Spurr Court, where existing spaces recently relined.	100% HEIP	£4,035	Complete

Foxwood 2		WE-17-63	Courlett Court planters - removal of high plants and replanting	50% HEIP 50% other	HEIP £850 Foxwood RA £850 Total £1,700	Complete
Kingsway Area 4 £23,936		WE-17-57	Installation of parking bay outside flats at junction of Middleton Road and Danesfort Avenue.	80% HEIP 20% Ward	HEIP £10,400 Ward £2,600 Total £13,000	Complete

Kingsway Area 6		WE-17-59	Provide parking areas for Windsor Garth/ Kingsway flats Area 1 - 29m (11 spaces parked perpendicular to road, including TM £15,999, fees £3,200, total £19,155; Area 2 16m (perpendicular to road)	55% HEIP 45% Ward	HEIP £6,050 Ward £4,950 Both areas total £11,000	Complete
Kingsway Area 6		WE-16-29	Askham Lane parking bays		Total £12,000	Complete
Wheldrake	£1,700	WE-17-72	Parking bays Lowfields	Dependent on site of bay		Awaiting confirmation of site, consultation to follow