

Housing Environment Improvement Programme update December 2019

HEIP funding agreed – scheme progress

Ward	Funding amount (4 years)	Scheme number	Scheme Summary	Funding split	Actual cost	Progress
<u>Acomb</u>	£30,000	AC-19-14	Secure metal gate with keypad at Danebury Court	100% HEIP	£5,000	Consultation underway
<u>Clifton</u>	£72,000	CL-19-13	Rowntree Avenue storage containers	100% HEIP	£34,000	Completion due November 2020
		CL-19-14	Burdyke Avenue parking bays	No 17 – 71 75% HEIP 25 % Other 145 – 147 100% HEIP		Completion due November 2021
<u>Dringhouses</u>	£30,000	DW-19-24	North Lane (59-77) parking bay/parking	35% HEIP 65% Other		Completion due November 2021

			deterrent			
		DW-19-25	Thanet Road flats parking	90% HEIP 10% Other	£7,500	Completion due November 2021
		DW-19-26	Wains Road parking	90% HEIP 10% Other	£2,500 per bay	Completion due November 2021
		DW-19-34	Southfields Crescent parking bay	70% HEIP 30% Other	£2,500 per bay	Completion due November 2021
		DW-19-35	Chaloners Crescent parking lay by	100% HEIP	£20,000	Completion due November 2021
<u>Heworth</u>	£99,000	HE-19-04	Hempland Lane storage	100% HEIP	£11,000	Completion due November 2020 Consultation underway

		HE-19-11	Thorn Nook storage	100% HEIP	£8,000	Completion due November 2020
		HE-19-12	Dropped kerbs Dodsworth Avenue / Pottery Lane	100% HEIP		Completion by December 2021
		HE-19-14	Bell Farm Avenue storage (23 containers)	100% HEIP	£23,000	Completion due December 2020
		HE-19-15	Middleham Avenue storage (7 containers)	100% HEIP	£7,000	Completion due December 2020
		HE-19-20	Huntington Road storage (7 containers)	100% HEIP	£7,000	Completion due December 2020
		HE-19-23	Dropped kerbs Fifth Avenue	100% HEIP		Completion by December 2021

<u>Hull Road</u>	£54,000	HR-14-08	Dropped Kerbs at Burlington Avenue, and Rawdon Avenue	100% HEIP		Consultation and feasibility being undertaken
		HR-19-08	Welborn Close lighting	100% HEIP		Completion due November 2021
<u>Micklegate</u>	£45,000	MK-19-06	5 gates with locks at Swann Street	85% HEIP 15% other funding	£7,500	Completion due April 2020
<u>Westfield</u>	£132,000	WE-19-17	Parking Oldman Court	25% HEIP 75% Other		Due completion December 2021
		WE-19-18	Parking Invicta Court	100% HEIP		Due completion December 2021
		WE-19-19	Parking Chapelfields Road	100% HEIP		Due completion December 2021
		WE-19-20	Bramham Ave/Barkston Ave dropped kerbs	100% HEIP		Due completion December 2021
		WE-19-21	Parking Barkston Avenue	75% HEIP 25% Other		Due completion December 2021

		WE-19-22	Parking Kingsway West	75% HEIP 25% Other		Due completion December 2021
		WE-19-23	Parking Kempton Close	97% HEIP 3% Other		Due completion December 2021
		WE-19-24	Parking Danesfort Avenue	100% HEIP		Due completion December 2021
		WE-19-25	Deterrent planting Windsor Garth	15% HEIP 85 % Other		Due completion by June 2020
		WE-19-26	Parking The Reeves	70% HEIP 30% Other		Due completion December 2021
		WE-19-27	Parking Lowfields Drive	100% HEIP		Due completion December 2021
		WE-19-28	Parking Thoresby Road (54 – 65)	100% HEIP		Due completion December 2021
		WE-19-29	Parking Thoresby Road (142 – 156)	85% HEIP 15% Other		Due completion December 2021

		WE-19-41	Danesfort Ave/Gale Lane storage (4 containers)	100% HEIP	£2,000	Due completion December 2020
		WE-19-36	Spurr Court fencing	100% HEIP	£1,800	Due completion June 2020
		WE-19-37	Removal planters at Corlett Court X 2	55% HEIP 45% Other	£3,000	Due completion December 2020
		WE-19-38	Invicta Court Eco grid	100% HEIP		Due completion December 2021
		WE-19-35	Bin stores – Oldman Court, Rogers Court, Corlett Court, Spurr Court, Morrell Court. To be determined by Ward Team	All 100% HEIP Except Morrell Court. Morrell Court 85% HEIP 15% Other		Due completion December 2020

HEIP funding – no schemes yet agreed

Ward	Funding amount (4 years)
<u>Bishophthorpe</u>	£6,000
<u>Copmanthorpe</u>	£3,000
<u>Guildhall</u>	£57,000
<u>Fulford and Heslington</u>	£9,000
<u>Holgate</u>	£36,000
<u>Osbaldwick and Derwent</u>	£6,000
<u>Rural West York</u>	£6,000
<u>Wheldrake</u>	£3,000